

SVSD 2015 Bond Program

Mount Si High School Replacement Progress Status Report

Date: October 24th, 2016
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **October 24th Current Progress Status**

Weeks from September 16th to October 24th, as follows:

New:

- **Phase 0 Building Pad Construction**
 - Silt Fence Installation
 - Off-Site Hauling Operations
 - Rock/Gravel Haul-In Operations
- **Temporary Parking Lot Construction**
 - Silt Fence Installation
 - Off-Site Hauling Operations
 - Rock/Gravel Haul-In Operations
- **Stone Column Sub-Grade Reinforcement Submitted For City Permit**

Previous Relevant Status Items:

- Planning, Visioning, Education Specifications, Schematic Design, Design Development, Ten Development Permits (as listed in the September 16th Status Report), Initial Demolition Projects Complete, Relocation of the previous TLC Portable, Installation of the Two Double-Wide Temporary Portables...

Future Activities: - Finalization and Completion of Construction Documents

- **Stone Column Sub-Grade Construction**
 - Start December 5th, 2016 / Completion July 31st, 2017 - **Pending**
- **Phase One and Two Building Permit**
- **Phase One and Two General Contractor Bid Process**

Attachments:

Progress Photos - September & October 2016

Snoqualmie Valley SD Pictures Taken: Sept & Oct - 2016 - Various Times
Mount Si High School Replacement Project - Phase 0 **Progress Photographs**



Meadowbrook Haul Road - In/Out



Dirt Out - Crushed Rock In



Crushed Rock Construction Pad NE Area



Preparing Pad For Temporary Portables



Portable Pad In - Site Rolled For Coming Rains



Three Of The Four Halves Arrive On Site



All Four Halves Begin Assembly



Saved Portable Moves Up To Beta Street



Previous Portable Location In Transition



Temporary Parking Lot Haul Road



Property Lines Located - Silt Fence Installed



Drainage Ponds Being Dug SE Area