

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: November 20<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **November 6th Current Progress Status**

---

Week November 13<sup>th</sup> to November 20<sup>th</sup>, as follows:

### New:

#### ***Phase 2 - Building Construction***

- **Roof truss installation has begun in the East Wing with plywood sheathing pending...**
- Main PSE Power vault ditching and installation, both on and off-site, **installed - power pending...**
- Walls are standing in the East, South, and **beginning in the North Wing.**
- Classroom Wings - South, East, North construction continues:
  - Spray on waterproof membrane/footing insulation has been installed in East, South, North Wings, **and Library - Center Section Classrooms Hallway Pending...**
  - Under-slab roll out sheet waterproof membrane installation, footing seal integration, and seam sealing complete in the East, South, North Wings, **and Library.**
  - On-site wall pre-fabrication complete for the East, South, **North Wing and beginning for Library...**
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed throughout **and is beginning in the Multi-purpose and Gymnasium areas...**
- Sub-base for sidewalks has begun and formed curb installation continues...

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, playfields, and layout batter boards all complete.

### Future Activities:

- Digging out the remaining building footings and forming concrete footings, foundations, and stem walls.
- Pouring concrete into the building footing forms.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs - Pre-fabrication of exterior and interior walls.
- Installation of exterior and interior walls - Construction of HVAC/Mechanical Mezzanines.
- Concrete curb construction & sidewalks, where possible, exterior footing drains around the entire building.
- Construction of roof trusses and roof sheathing.

### Attachments:

11-19-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -  
New Elementary #6**

**Pictures Taken: 11/19/2015 - 12:00 p.m.  
Progress Photographs**



More Bales To Handle The Excessive Rains



More Straw On All Open Soil Areas



More Rock Road & On Site Holding Pond



Pumping Water From Every Footing



Setting Up Tents To Protect Plans From Rain



Setting Another Rake Wall



More Interior Walls & Steel Columns



...And The Rake Wall At The Other End



S. Wing Being Readied For Roof Structure



Core Area Ready For Concrete Slab Pour



North Wing Ready For Walls



Admin-Area Ready For Water Barrier