

# SVSD 2015 Bond Program

## Mount Si High School Replacement Progress Status Report

---

Date: February 15<sup>th</sup>, 2017  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **January 15th Current Progress Status**

---

Weeks from January 15<sup>th</sup> to February 15th, as follows:

### New:

- **Phase 0 Building Pad Construction**
  - Old Parking Lot & Portable Wing Storm Drainage And Miscellaneous Piping Removed
  - Construction Of Permanent And Temporary Sewer, Water, Storm Drainage Underway
  - Off-Site Hauling Operations For Remaining Pad Area Continues
  - Rock/Gravel Haul-In Operations For Remaining Pad Area Continues
  - Site Development Contractor Remains On Schedule And Is Nearing Completion
- **Stone Column Sub-Grade Reinforcement**
  - Stone Column Construction Continues With Both Small & Large Crane/Probe Installation Rigs
  - A "Vibro-Cat" Probe (No Crane Required) For Liquefaction Columns Has Been Placed Into Service
  - Off-Site Hauling Operations For Limited Soil Removal Continues
  - Rock/Gravel Haul-In Operations For Remaining Stone Columns Continues
  - Stone Column Contractor Remains On Schedule And Approximately One-Third Complete
- **Phase One And Two General Contractor Bid Process Continues**
  - Pre-Bid Walk-Through Well Attended By Contractors On February 7th, 2017
  - Addendum #1 Issued February 9th, 2017
  - Addendum #2 Will Be Issued February 16th, 2017
  - Addendum #3 Will Be Issued February 24th, 2017
  - Addendum #4 (Final Addendum) Will Be Issued March 1st, 2017
  - Bid Opening Will Be March 7th, 2017

### Previous Relevant Status Items:

- Planning, Visioning, Education Specifications, Schematic Design, Design Development, Ten Development Permits (as listed in the September 16th Status Report), Initial Demolition Projects Complete, Relocation of the Twelve Classroom Portable Wing and TLC Portable, Installation of the Two Double-Wide Temporary Portables, Silt Fence Installation, Surface Water Management Structures Installed, Temporary Perimeter Fencing Installed, Trucking Haul Roads Constructed, Crane/Probe Assemblies Complete, Temporary Parking Lot Constructed, Old Parking Lot Demolished, Construction Documents and Constructability Review Complete...

**Future Activities:** - Phase One and Two City Building Permit - Continues Under Review

- Phase One and Two General Contractor Mobilization On Site

### Attachments:

Progress Photos - January 2017 & February 2017

**Snoqualmie Valley SD - Pictures Taken: Jan/Feb 2017 -Various Times**  
**Mount Si High School Replacement Project - Phase 0** **Progress Photographs**



Pre-Existing Storm Drainage Removed



An Assortment Of Underground Removals



Sidewalk Haul Out - Getting To Subgrade



Subgrade Haul Out - Cranes Advancing



More Subgrade Preparation For Haul Out



Preparing For Temp Retaining Wall At Bldg



Manhole Installations/Sewer Relocations



Subgrade Achieved/Rock Pad Installation



Sm-Crane - Vibro/Cat - Lg-Crane - Holes



Drilling Pilot Hole For Lg-Crane Probe



Liquefaction Probing In The Snow



Moving Toward The Middle Of The Pad