

SVSD 2015 Bond Program

Timber Ridge Elementary Progress Status Report

Date: March 18th, 2016
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **March 18th Current Progress Status**

Week March 11th to March 18th, as follows:

New:

Phase 2 - Building Construction

- Library Clearstory framed - beams set - with roof sheathing complete - **roofing in process...**
- Exterior weather wrap, flashing/wall cleats, masonry E-S-N Wings - **Administration in process...**
- Interior/Exterior Hollow Metal Window/Door Frames in E-S-N Wings - **Administration pending...**
- Large & Small Exterior Metal Windows installed in East-South-North Wings - **Administration pending...**
- Fire Sprinkler System installed in East and South Wing - **North Wing in process...**
- HVAC Units set in the East-South-North Mechanical Mezzanines - **Library in process/Admin pending...**
- **Walls complete in the Administration Area - Music, Stage, Multi-Purpose and Gymnasium pending...**
- S-E-N Wings-Library-Admin roof truss & sheathing complete - **Music/Stage pending...**
- Exterior/interior air barrier installations/sealants in E-S-N Wings - **Admin in process...**
- HVAC Ductwork installed in E-S-N Wing - **Administration in process...**
- **Spray On/Batt Insulation/Sheet Rock installed in E-S-N Wings - Administration pending...**
- Ice/Water Shield/Roofing Underlayment in E, S, N Wings, Library, Administration - **NW Wing pending...**
- Roof Shingles installed on E-S-N Wings - **Administration Wing in process...**
- **Spray on waterproof membrane, footing insulation, and under-slab roll out sheet membrane installation is 95% complete - Gymnasium in process...**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE main power, footing excavations, form work, and under-slab power/data/plumbing infrastructure are all complete.

Future Activities:

- Continued installation of all items listed above **and construction of Northwest Gymnasium Wing...**
- **Installation of masonry capstone, exterior siding, gutters, and downspouts...**
- Interior painting, installation of ceiling grid, **and casework...**

Attachments:

3/16/2016 Progress Photos

**Snoqualmie Valley SD No. 410
Timber Ridge Elementary**

**Pictures Taken: 3/16/2016 - 12:00 p.m.
Progress Photographs**



South Wing - Ready For Capstone/Siding



Concrete Pour In Multi-Purpose Area



Concrete Finish Of Hallways & Ramps



Large Air Ductwork Ready For Louvers



North Wing Ready For Membrane & Block



North & East Wing Tie-In & Clearstory



East Wing Ready For Capstone & Siding



S-Wing Ready For Gutters & Downspouts



Clearstory - Ready For Deco-Crossbeams



East Wing Ceiling Grid - Casework Next



Northwest Wing/South Ready For Walls



Gymnasium Ready For Concrete Pour