

SVSD 2015 Bond Program

Mount Si High School Replacement Progress Status Report

Date: April 15th, 2017
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **April 15th Current Progress Status**

Weeks from March 15th to April 15th, as follows:

New:

- **Phase 0 Building Pad Construction**
 - Construction Of Permanent And Temporary Sewer, Water, Storm Drainage Complete.
 - Off-Site Hauling Operations For Remaining Pad Area Complete.
 - Rock/Gravel Haul-In Operations For Remaining Pad Area Complete.
 - ***Phase 0 Building Pad Complete***-Including Added Geo-Fabric Installation And Added Rock Spalls Required For Pad Stability As A Result Of Excessive Snow And Rain For The Past 3.5 Months.
 - Phase 0 Contractor Has Demobilized From The Site.

- **Stone Column Sub-Grade Reinforcement**
 - Off-Site Hauling Operations For Limited Soil Removal Continues.
 - Rock/Gravel Haul-In Operations For Remaining Stone Columns Continues.
 - Stone Column Contractor Slightly Ahead Of Schedule And Approximately 70% Complete.
 - ***North Pad Portion Finished*** To Specified Elevation With Final Surface Crushed Rock And Has Been Turned Over To Spee West/General Contractors For Building Construction To Begin...
 - Remaining Stone Column Construction Continues With Only The Large Crane/Probe Installation Rig For The Structural And Liquefaction Columns Which Minimizes Pad Surface Disturbance Assisting With Pad Stability And Crane Operation Safety.

- **Phase One And Two General Contractor**
 - ***Spee West Construction Company Is In The Process Of Mobilizing On Site...***
 - Footing And Foundation Work Pending Mobilization...

Previous Relevant Status Items:

- Planning, Visioning, Education Specifications, Schematic Design, Design Development, Ten Development Permits (as listed in the September 16th Status Report), Initial Demolition Projects Complete, Relocation of the Twelve Classroom Portable Wing and TLC Portable, Installation of the Two Double-Wide Temporary Portables, Silt Fence Installation, Surface Water Management Structures Installed, Temporary Perimeter Fencing Installed, Trucking Haul Roads Constructed, Crane/Probe Assemblies Complete, Temporary Parking Lot Constructed, Old Parking Lot Demolished, Construction Documents and Constructability Review Complete, GC Phase 1 & 2 Bid Process Complete, Temporary Retaining Wall, Temporary Sewer, Temporary Storm Lines, Permanent Water Line, Pad Sub-Grade Soil Haul Out, and Rock Spall Import Complete...

Future Activities: - Phase One and Two City Building Permit - Continues Under Review
- Phase One Permit Pending

Attachments:

Progress Photos - March 2017 & April 2017

Snoqualmie Valley SD - Pictures Taken: Mar/Apr 2017 -Various Times
Mount Si High School Replacement Project - Phase 0 **Progress Photographs**



...More Rain And More Progress...



More Holding Ponds/Finishing Water Line



More Holding Ponds/Moving Out Soil



...Finally The Last Soil Haul Out



Final Material For Temporary Retaining Wall



Finishing The Temporary Retaining Wall



Adding Geo-Fabric For Extra Pad Stability



Moving In The Spall Rock Pad



Temporary Wall & Pad Complete & SUN



Additional Rock For Pad Stability 1



Additional Rock For Pad Stability 2



Large Crane Left To Finish Stone Columns