

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: April 30<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **April 30th Current Progress Status**

---

Summary weeks April 10<sup>th</sup> to April 30<sup>th</sup>, as follows:

### **New:**

- The site development contractor mobilized in earnest on April 10th, 2015 and began by establishing the site clearing limits followed by tree harvesting, log sorting and stacking, stump removal and stacking, silt fence installation, construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water, and has just begun removal of unusable top soil.

### **Previous Relevant Status Items:**

- Planning, Education Specifications, Design, and Permitting have all been completed.

### **Future Activities:**

- Mass soil excavation, soil cut and fill on site moving activities, and export of unsuitable soil materials offsite with trucking operations.

### **Attachments:**

4-22-2015 Progress Photos  
4-29-2015 Progress Photos