

# SVSD 2015 Bond Program

## Timber Ridge Elementary Progress Status Report

---

Date: May 20<sup>th</sup>, 2016  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **May 20th Current Progress Status**

---

Week May 13<sup>th</sup> to May 20<sup>th</sup>, as follows:

### New:

#### ***Phase 2 - Building Construction***

- Restroom Tile, Carpeting, Wainscoting, Trim installing in E-S-N Wings - **Rubberized flooring pending...**
- **Building perimeter sidewalk & ADA access sidewalk construction continues around building...**
- **Exterior Siding/Masonry Capstone installation going on Clearstory, E-S-N Wings & Admin...**
- Entry, Music, Stage, Multi-Purpose, Gymnasium Walls-**Large 100' & 60' Beams Installed...**
- Entry/Parking Lot Light Pole Bases Installed - **Interior Perimeter Light Pole Bases pending...**
- Interior painting, Ceiling grid and Casework installed in E-S-N Wings - **Admin in process...**
- Exterior weather wrap, flashing/wall cleats, masonry E-S-N Wings & Admin - **NW Wing pending...**
- Interior/Exterior Hollow Metal Window/Door Frames in E-S-N Wings & Admin - **NW Wing pending...**
- Exterior Metal Windows installed in E-S-N Wings & Admin - **NW Wing pending...**
- Fire Sprinkler System installed in E-S-N Wings & Admin - **NW Wing in process...**
- HVAC Units set in the E-S-N & Library Mechanical & Admin Mezzanines - **NW Wing pending...**
- S-E-N Wings-Library-Admin roof truss & sheathing complete - **Music/Stage/NW Wing in process...**
- Exterior/interior air barrier installations/sealants in E-S-N Wings & Admin - **NW Wing pending...**
- HVAC Ductwork installed in E-S-N Wings & Admin - **NW Wing pending...**
- Spray On/Batt Insulation/Sheet Rock installed in E-S-N Wings & Admin - **NW Wing pending...**
- Ice/Water Shield/Roofing Underlayment in E, S, N Wings, Library, Administration - **NW Wing pending...**
- Roof Shingles installed on E-S-N Wings & Administration - **NW Wing pending...**

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE main power, footing excavations, form work, under-slab power/data/plumbing infrastructure, spray on waterproof membrane, footing insulation, under-slab roll out sheet membrane, and concrete building slab are all complete.

### Future Activities:

- **EXTERIOR: Final site-work, sidewalks, landscaping, gutters, downspouts, and covered play construction...**

### Attachments:

5/18/2016 Progress Photos

**Snoqualmie Valley SD No. 410  
Timber Ridge Elementary**

**Pictures Taken: 5/18/2016 - 11:30 a.m.  
Progress Photographs**



100' Gymnasium Beam Arrival



Gymnasium Beam Prepared For Install



Lower Support Beam For Gym Beam



Setting Structural Steel Beam Connector



...Pending Beam Installation-Trusses To Follow



Music/Multi-Purpose Weatherboard



Clearstory Siding Complete



Lower Level Siding Has Begun



Precast Capstone/Sill Installation Begins



Entryway Column Masonry Has Begun



Main School Entry Begins To Take Shape



Main Entry Road Connection Has Begun