

SVSD 2015 Bond Program

Timber Ridge Elementary Progress Status Report

Date: May 6th, 2016
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **May 6th Current Progress Status**

Week April 28th to May 6th, as follows:

New:

Phase 2 - Building Construction

- **Building perimeter sidewalk & ADA access sidewalk construction has begun...**
- Entry, Music, Stage, Multi-Purpose, Gymnasium Walls - **Large 100' & 60' Beam Installation pending...**
- Entry/Parking Lot Light Pole Bases Installed - **Interior Perimeter Light Pole Bases pending...**
- Interior painting, Ceiling grid and Casework installed in E-S-N Wings - **Admin in process...**
- Exterior weather wrap, flashing/wall cleats, masonry E-S-N Wings & Admin - **NW Wing pending...**
- Interior/Exterior Hollow Metal Window/Door Frames in E-S-N Wings & Admin - **NW Wing pending...**
- Exterior Metal Windows installed in E-S-N Wings & Admin - **NW Wing pending...**
- Fire Sprinkler System installed in E-S-N Wings & Admin - **NW Wing pending...**
- HVAC Units set in the E-S-N & Library Mechanical & Admin Mezzanines - **NW Wing pending...**
- S-E-N Wings-Library-Admin roof truss & sheathing complete - **Music/Stage/NW Wing in process...**
- Exterior/interior air barrier installations/sealants in E-S-N Wings & Admin - **NW Wing pending...**
- HVAC Ductwork installed in E-S-N Wings & Admin - **NW Wing pending...**
- Spray On/Batt Insulation/Sheet Rock installed in E-S-N Wings & Admin - **NW Wing pending...**
- Ice/Water Shield/Roofing Underlayment in E, S, N Wings, Library, Administration - **NW Wing pending...**
- Roof Shingles installed on E-S-N Wings & Administration - **NW Wing pending...**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE main power, footing excavations, form work, under-slab power/data/plumbing infrastructure, spray on waterproof membrane, footing insulation, under-slab roll out sheet membrane, and concrete building slab are all complete.

Future Activities:

- **EXTERIOR:** Crane set up/installation of 60' and 100' structural glulam beams, finish site-work, sidewalks, landscaping, masonry capstone, exterior siding, gutters, downspouts, and covered play construction...
- **INTERIOR:** Restroom tile, classroom carpet, rubberized flooring...

Attachments:

5/4/2016 Progress Photos

**Snoqualmie Valley SD No. 410
Timber Ridge Elementary**

**Pictures Taken: 5/4/2016 - 9:30 a.m.
Progress Photographs**



Sidewalk Compacted Ready For Concrete



Concrete Sidewalks Begin



...And Continue Around The Corner



Protected From The Snoqualmie Rains



ADA Sidewalk From The Parkway Begins



...And Heads For The Main School Entry



Metal Storefront Doors & Windows



Sheetrock & Taping Inside Storefronts



Library Windows & Doors Going In



...And More Library Windows & Doors



Clearstory Weather Sealed - Siding Begins



Administration/Entry Being "Dried In"