

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: July 24th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **July 24th Current Progress Status**

Week July 16th to July 24th, as follows:

New:

Phase 1 - Site Development Construction

- Final grading of the building slab, parking lots, playgrounds, and surrounding slopes continue.
- The final lifts of available onsite soil continue to be placed and compacted on the playfields.
- The on-site processing of the topsoil stockpile has begun along with topsoil placement at the fields and various other site locations.

Phase 2 - Building Construction

- The Phase 2 Building Contractor is preparing for coordinated mobilization with the de-mobilization of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 in order for the Phase 1 contractor to successfully close out and for the Phase 2 contractor to successfully begin building construction in earnest.

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, and Building Pad Sub-Grade have all been completed.

Future Activities:

- Final utilities connections to existing infrastructure and final testing/verification of all utility systems.
- On Site Processing of Topsoil Stockpile.
- Final completion of the playfields.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.
- Phase 2 Building Contractor mobilization on site.

Attachments:

7-22-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 7/22/2015 @ 9:25 a.m.
Progress Photographs**



Fire Loop Connection Point



Fire Loop Flush Point For Testing



Fire Loop Fire Hose Flush To Pond



Temporary Sediment Pond/Water Test



Fire Hydrant Protection



Water Main Vault



Water Main Vault & Valves



Post Indicator/Fire Department Connection



Storm Drainage Stubs - Trench Drain



Field Continuing To Reach Sub-Grade



Nearing Pad Ready - Topsoil Processing



Topsoil Processor Set-Up