

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: January 14th, 2016
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **January 14th Current Progress Status**

Week January 8th to January 14th, as follows:

New:

Phase 2 - Building Construction

- **Walls continue in the Administration Area - Music, Stage, Multi-Purpose and Gymnasium pending...**
- **North Wing and Library roof truss and sheathing installation continues - Administration pending...**
- **Exterior and interior air barrier installations/sealants in East Wing - South Wing pending...**
- HVAC Ductwork being installed in East Wing and South Wing - North Wing pending...
- Insulation and Sheet Rock being installed in East Wing and South Wing - North Wing pending...
- Roof Shingles being installed on East Wing and South Wing - North Wing pending...
- Ice & Water Shield/Roofing Underlayment installed in East and South Wing - North Wing pending...
- Spray on waterproof membrane, footing insulation, and under-slab roll out sheet membrane installation is 76% complete - **Music, Stage, Multi-Purpose and Gymnasium Wing pending...**
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed through-out and are nearing completion in the **Music, Stage, Multi-Purpose and Gymnasium Wing...**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE main power, footing excavations and form work are all complete.

Future Activities:

- Pouring concrete into the building footing forms, concrete slabs, & pre-fabrication of remaining walls.
- Installation of vapor/water barrier integrated under slab sheet and spray-on stem wall membrane.
- Construction of roof trusses, roof sheathing, eaves, and fascia boards.
- Installation of "Ice/Water Shield" roofing underlayment, shingles, and flashing for "Dry In".
- Installation of hollow metal window/door frames & exterior weather board over plywood.
- Air Barrier material installation and detailed connection sealing.
- Window installation.

Attachments:

1-13-2016 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 1/13/2016 - 12:00 a.m.
Progress Photographs**



More Tires For The Soil Pile Winds



East Wing Weatherboard And Roofing



South Wing Weatherboard And Roofing



Administration Area Connection Begins



North Wing Trusses - Roofing Pending...



Mechanical Mezzanine Finish Progressing



Administration Connection To Wings Start



Administration Hallway Walls Framed



Electrical Connection To Electrical Room



Setting Administration Hallway Wall



Stage/Multi-Purpose Area Footing Forms



Restrooms/Kitchen Area Footing Forms