

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: October 16<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **October 16th Current Progress Status**

---

Week October 9<sup>th</sup> to October 16<sup>th</sup>, as follows:

### New:

#### **Phase 2 - Building Construction**

- Classroom Wings - ~~East, North, and South~~ **Revised** South, East, North Construction has begun:
  - Spray on waterproof membrane and footing insulation has been installed in the East Wing.
  - **Under-slab roll out sheet waterproof membrane installation, footing seal integration, and seam sealing has begun in the East Wing.**
  - **On-site exterior wall pre-fabrication has begun for the East Wing.**
  - **Exterior footing drain installation has begun in the East Wing.**
- **Batter boards continue to be installed for footing layout for Hallway, Administration, and Gym Wing.**

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, and playfields have all been completed.

### Future Activities:

- Digging out the remaining building footings.
- Forming the concrete footings, foundations, stem walls, throughout.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, and data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs.
- Pre-fabrication of exterior walls.
- Concrete curb construction where possible.
- Exterior footing drains around the entire building.

### Attachments:

10-14-2015 Progress Photos

**Snoqualmie Valley SD No. 410 - Pictures Taken: 10/14/2015 @ 7:10 a.m. - On  
New Elementary #6 Progress Photographs**



Day Begins-Waiting To Eat The Little Hoe



...And The Field Is Even Greener



The Cast-In-Place Curbing Begins



...With Hand Finishing Required



Site Survived The Rains - Puddles Everywhere



...But Still Ready For Stem Wall Concrete



More Under-Slab Electrical & Data



More Stem Wall Cleats Waiting For Forms



Exterior Footing Drain Installation Begins



Treated Foundation Top Plates



Measuring Up Outside Wall Bottom Plates



Under-Slab Waterproof Membrane Begins