

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: October 2nd, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **October 2nd Current Progress Status**

Week September 25th to October 2nd, as follows:

New:

Phase 2 - Building Construction

- Classroom Wings - ~~East, North, and South~~ **Revised** South, East, North Construction has begun:
 - Building footings dug in the South and East Wings.
 - Building footing concrete forms built in the South Wing and East Wings.
 - Concrete footings have been poured in the South and East Wings.
 - Stem wall forms built in the South and East Wings.
 - Concrete stem walls have been poured in the South and East Wings.
- Batter boards continue to be installed for building footing layout throughout.
- The site continues to turn black (asphalt), green (various grasses), gray (rock & concrete), and tan (straw mulch) as these surfaces will protect the site from the negative weather conditions that are expected...

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, and playfields have all been completed.

Future Activities:

- Digging out the remaining building footings.
- Forming the concrete footings, foundations, stem walls, throughout.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs.
- Pre-fabrication of exterior walls.

Attachments:

9-30-2015 Progress Photos

**Snoqualmie Valley SD No. 410
New Elementary #6**

**Pictures Taken: 9/30/2015 @ 2:00 p.m.
Progress Photographs**



Soil Stockpile & Seeded Field NE



IDF In Ground Computer Line Distribution



MDF In Ground Main Computer Room



Footings Stripped - Stem Wall Forms Set



More Footings Ready For Stem Walls



Stem Wall Forms Ready For Concrete



Stripped Footings Ready For Stem Walls



Under-slab Gravel Pending Installation



Fine Grading Equipment Ready To Go



...and Look Whose Driving



Valve Columns Ready For Final Asphalt



Entry Looking Northwest