

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: October 29th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **October 29th Current Progress Status**

Week October 23rd to October 29th, as follows:

New:

Phase 2 - Building Construction

- **Walls are standing in the East Wing - HVAC/Mechanical Mezzanine construction in process...**
- Classroom Wings - South, East, North construction continues:
 - Spray on waterproof membrane/footing insulation has been installed in the East, South, and **North Wing.**
 - Under-slab roll out sheet waterproof membrane installation, footing seal integration, and seam sealing complete in the East, **South, and in process at the North Wing.**
 - On-site exterior wall pre-fabrication is complete for the East, **South, and starting for North Wing.**
 - Exterior footing drain installation is complete in the East, **South and heading around North Wing.**
- Batter boards installed for footing layout for Hallway, Administration, and Gym Wing.
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed throughout.

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, and playfields have all been completed.

Future Activities:

- Digging out the remaining building footings and forming concrete footings, foundations, and stem walls.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, and data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs - Pre-fabrication of exterior and interior walls.
- Installation of exterior and interior walls - Construction of HVAC/Mechanical Mezzanines.
- Concrete curb construction where possible.
- Exterior footing drains around the entire building.

Attachments:

10-28-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 10/28/2015 - 9:00 a.m.
Progress Photographs**



Another Wing Ready For Compaction



Compacting Rock Prior To Waterproofing



Second Wing Slab Pour Completed



More Forms Being Pulled From Footings



More Exterior Walls Being Constructed



Metal Wall Tie-Downs Everywhere



Walls Up And Braced For Winds



Interior Walls Begin To Stand



More Walls - More Wood



Mechanical Room Floor Trusses Going Up



Looking Southwest Across The Playfield



It's Beginning To Look Like A School...