

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: October 9th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **October 9th Current Progress Status**

Week October 2nd to October 9th, as follows:

New:

Phase 2 - Building Construction

- Classroom Wings - ~~East, North, and South~~ **Revised** South, East, North Construction has begun:
 - Building footings dug in the South, East, and **North** Wings.
 - Building footing concrete forms built in the South, East, and **North** Wings.
 - Concrete footings have been poured in the South, East, and **North** Wings.
 - Stem wall forms built in the South, East, and **North** Wings.
 - Concrete stem walls have been poured in the South, East, and **North** Wings.
 - **Spray on waterproof membrane and footing insulation has been installed in the East Wing.**
- **Batter boards continue to be installed for footing layout for Hallway, Administration, and Gym Wing.**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, and playfields have all been completed.

Future Activities:

- Digging out the remaining building footings.
- Forming the concrete footings, foundations, stem walls, throughout.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, and data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs.
- Pre-fabrication of exterior walls.
- Concrete curb construction where possible.

Attachments:


10-7-2015 Progress Photos



The Rain Is Good For Greening The Fields



...Not So Much For Pouring Concrete...



...or Placing Major Conduit Runs...



Forms Removal From Concrete Walls



Forms To Remove - Forms Needing Concrete



Spray On Waterproof Membrane Applied



In-Ground Vaults For "Future" Portables



Waterproofing Both Sides Plus Insulation



Waterproofing Both Sides Plus Insulation2



Interior Footings Needing Concrete



Electrical & Data Feeds To Classrooms



...And More New Footings Being Formed...