

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: November 13th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **November 6th Current Progress Status**

Week November 6th to November 13th, as follows:

New:

Phase 2 - Building Construction

- **Main PSE Power vault ditching and installation, both on and off-site, has begun - power pending...**
- Walls are standing in the East, South, and **beginning in the North Wing.**
- Classroom Wings - South, East, North construction continues:
 - Spray on waterproof membrane/footing insulation has been installed in the East, South, North Wings, and **Library - Center Section Classrooms Hallway Pending...**
 - Under-slab roll out sheet waterproof membrane installation, footing seal integration, and seam sealing complete in the East, **South, North Wings and Library.**
 - On-site wall pre-fabrication complete for the East, South, **North Wing and beginning for Library...**
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed throughout **and is pending in the Multi-purpose and Gymnasium areas...**
- **Sub-base for sidewalks has begun and formed curb installation continues...**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, playfields, and layout batter boards all complete.

Future Activities:

- Digging out the remaining building footings and forming concrete footings, foundations, and stem walls.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, and data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs - Pre-fabrication of exterior and interior walls.
- Installation of exterior and interior walls - Construction of HVAC/Mechanical Mezzanines.
- Concrete curb construction & sidewalks, where possible, exterior footing drains around the entire building.
- Main PSE power connection to the energy grid... **(Note: All work to date completed with generators)**

Attachments:

11-11-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 11/11/2015 - 9:00 a.m.
Progress Photographs**



Main Power Vault Up By Swenson Ave



On Site Power Distribution Vaults & Ditch



Sub-Base For Sidewalks Begin



Waterproof Membrane In The Library



All Membrane Penetrations Are Water Tight



Footings Heading Toward Administration



Fabricated Exterior Walls For North Wing



Interior Walls For Hallways & Bathrooms



Roof Rafters Beginning On East Wing



East Wing Rafters - Outside Wall Eaves



East Wing Looking Southeast



South Wing Looking Northeast