

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: December 11th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **December 11th Current Progress Status**

Week December 3rd to December 11th, as follows:

New:

Phase 2 - Building Construction

- **Main PSE Power vault ditching and installation complete - Main Building Power On.**
- **Ice & Water Shield/Roofing Underlayment pending (rain delayed) in North and South Wings...**
- **Surface Water Management continues to be a paramount and demanding activity due to rains.**
- Roof truss installation complete in the East and South Wings along with plywood sheathing - **North Wing and Library pending...**
- Sheathed exterior walls/interior walls are standing in the East, South, North Wings - **Library pending...**
- Building Wings - South, East, North, and Library construction continues:
 - Spray on waterproof membrane/footing insulation has been installed in East, South, North Wings, Library - **Center Section Classrooms Hallway pending - along with Under-slab roll out sheet waterproof membrane installation (Rain Delayed)...**
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed throughout **and continues in the Multi-purpose and Gymnasium areas...**

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, playfields, and layout batter boards all complete.

Future Activities:

- Digging out the remaining building footings and forming concrete, foundations, and stem walls.
- Pouring concrete into the building footing forms, concrete slabs, & pre-fabrication of remaining walls.
- Installation of vapor/water barrier integrated under slab sheet and spray-on stem wall membrane.
- Construction of remaining HVAC/Mechanical Mezzanines.
- Construction of roof trusses, roof sheathing, eaves, fascia boards.
- Installation of "Ice/Water Shield" roofing underlayment, shingles, and flashing for "Dry In" where possible.
- Installation of hollow metal window/door frames & exterior weather board over plywood where possible.

Attachments:

12-9-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 12/9/2015 - 9:00 a.m.
Progress Photographs**



12/8 - Crane Setup - More Rain Coming



...And More Rain Came - Wet Site



More Footings To Pump Out



Walls Going Up In The North Wing



Structural Steel Set In The Library & Core Area



North Wing Walls



North Wing Walls 2



North Wing Looking Back At South Wing



Classroom Looking Out At Playfields



Weatherboard Over Sheathing East Wing



East Wing Weatherboard 2



South Wing Looking At North Wing