

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: December 18<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **December 18th Current Progress Status**

---

Week December 11<sup>th</sup> to December 18<sup>th</sup>, as follows:

### New:

#### ***Phase 2 - Building Construction***

- **Roof Shingles have been loaded onto the East Wing Roof and shingle installation has begun...**
- **Ice & Water Shield/Roofing Underlayment pending (rain delayed) in North and South Wings...**
- **Surface Water Management continues to be a paramount and demanding activity due to rains.**
- **North Wing and Library roof truss and sheathing installation pending...**
- Sheathed exterior walls/interior walls are standing in the East, South, North Wings - **Library pending...**
- Building Wings - South, East, North, Library, **and Administration** construction continues:
  - **Spray on waterproof membrane, footing insulation, and under-slab roll out sheet membrane installation 76% complete...**
- All under-slab water, sewer, fire, electrical, data, piping and wire conduits continue being installed throughout **and continues in the Multi-purpose and Gymnasium areas...**

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, playfields, layout batter boards, and PSE main power all complete.

### Future Activities:

- Digging out the remaining building footings and forming concrete, foundations, and stem walls.
- Pouring concrete into the building footing forms, concrete slabs, & pre-fabrication of remaining walls.
- Installation of vapor/water barrier integrated under slab sheet and spray-on stem wall membrane.
- Construction of remaining HVAC/Mechanical Mezzanines.
- Construction of roof trusses, roof sheathing, eaves, and fascia boards.
- Installation of "Ice/Water Shield" roofing underlayment, shingles, and flashing for "Dry In" where possible.
- Installation of hollow metal window/door frames & exterior weather board over plywood where possible.
- Air Barrier material installation and detailed connection sealing.

### Attachments:

12-16-2015 Progress Photos

**Snoqualmie Valley SD No. 410 - Pictures Taken: 12/15 & 16/2015 - 9:00 a.m.**  
**New Elementary #6** **Progress Photographs**



Setting Library & Core Beams



North Wing Looking At South Wing



North Wing Walls By Library



12,000 Square Foot Slab Pour-Admin Area



Power Finishing Concrete Slab



Hand Finishing Concrete Slab



Beams Prepared For Library Structure



Last Few Yards Being Pumped Into Place



Shingles Being Loaded On To The Roof



South Wing Weatherboard & Trusses



Eastern Wings From Gym Wing Area



..And Another Scoop Of Gravel