

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: May 14th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **May 14th Current Progress Status**

Week May 7th to May 14th, as follows:

New:

Phase 1 - Site Development Construction

- The process of removing piles of wood chips and striping topsoil and loading multiple dump trucks with trailers in a continuing haul out operation continued until both the perched water in the soil and the on-again-off-again-on again rains coupled together to bring the moisture sensitive soils to their moisture content thresholds; requiring a pause in the topsoil stripping process so that mineral soils that we may want to use that lay beneath them are not damaged.
- The re-locatable construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water continues along with other best management soil and moisture practices particularly as the site is relieved of the perched water previously stored over the years.

Phase 2 - Building Construction

- The advertisements for the Phase 2 Building Contractor will be in the newspapers starting May 18th and will run for two weeks, with a pre-bid meeting scheduled for May 28th, and a bid opening scheduled for June 18th, 2015.
- It is currently planned for the Phase 2 Building Contractor to be engaged by contract in July 2015 and will coordinate their mobilization efforts with the de-mobilization efforts of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 in order for the Phase 1 contractor to successfully close out and for the Phase 2 contractor to successfully begin building construction in earnest.

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, tree harvesting, stump grinding, and silt fence installation have all been completed.

Future Activities:

- Mass soil excavation, soils cut and fill, on site soil moving activities, and export of topsoil, mounds of stump shavings, and other unsuitable soil materials offsite with trucking operations.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.

Attachments:

5-13-2015 Progress Photos

**Snoqualmie Valley SD No. 410
New Elementary #6**

**Pictures Taken: 5/13/ 2015 @ 10:30a.m.
Progress Photographs**



Truck Parade - Prior To The Rains



Site View West - Compacted For Protection



Site View West 2 - Soil Too Wet To Work



Protective Holding Ponds



Site View East - Compacted For Protection



Site View Northwest - Too Wet To Work



One of Two Test Pits - Perched Water



Site View Northwest - Soon To Be Parking



Site View North - Too Wet To Work



Site View North - Too Wet To Work



Equipment In Waiting



Stump Chip Hauling Continues