

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: May 22nd, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **May 22nd Current Progress Status**

Week May 14th to May 21st, as follows:

New:

Phase 1 - Site Development Construction

- The process of removing piles of wood chips and striping topsoil and loading multiple dump trucks with trailers in a separate haul out operation continues and is nearing completion.
- Mass soil excavation, soils cut and fill, on site soil moving activities, and export of topsoil and mineral soils with streaming haul out trucking operations continues as the various site sub-grade locations are achieved.
- The re-locatable construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water continues along with other best management soil and moisture practices particularly as the site is relieved of the perched water previously stored over the years.

Phase 2 - Building Construction

- The advertisements for the Phase 2 Building Contractor were placed in the newspapers beginning May 18th and will run for two weeks, with a pre-bid meeting scheduled for May 28th, and a bid opening scheduled for June 18th, 2015.
- It is currently planned for the Phase 2 Building Contractor to be engaged by contract in July 2015 and will coordinate their mobilization efforts with the de-mobilization efforts of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 in order for the Phase 1 contractor to successfully close out and for the Phase 2 contractor to successfully begin building construction in earnest.

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, tree harvesting, stump grinding, and silt fence installation have all been completed.

Future Activities:

- Mass soil excavation, soils cut and fill, on site soil moving activities, and export of topsoil, mounds of stump shavings, and other unsuitable soil materials offsite with trucking operations.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.

Attachments:

A mixture of 5-20-2015 and 5-21-2015 Progress Photos

**Snoqualmie Valley SD No. 410
New Elementary #6**

**Pictures Taken: 5/20-21/ 2015 @ Mid-day
Progress Photographs**



Site View Northeast - 5/20



Site View Northeast 2 - 5/21 Chip Hauling



Site View North - 5/20



Site View North 2 - 5/20



Site View Northwest - 5/20



Site View From Northwest Corner - 5/20



Site View Northeast - 5/21



Site View Northeast 2 - 5/21



Site View Northeast 3 - 5/21



Site View Northwest 2 - 5/21



Southwest Site Corner - Subgrade - 5/21



Site View Northeast 4 - 5/21