

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: May 7<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **April 30th Current Progress Status**

---

Week April 30<sup>th</sup> to May 7<sup>th</sup>, as follows:

### **New:**

- The site development contractor has completed the tree harvesting and stump removal processes and has begun the process of striping the topsoil, loading multiple dump trucks with trailers in a continuing haul out operation.
- The perimeter silt fence installation is complete and re-locatable construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water continues along with other best management soil and moisture practices.

### **Previous Relevant Status Items:**

- Planning, Education Specifications, Design, Permitting, and tree harvesting have all been completed.

### **Future Activities:**

- Mass soil excavation, soils cut and fill, on site soil moving activities, and export of topsoil, mounds of stump shavings, and other unsuitable soil materials offsite with trucking operations.

### **Attachments:**

5-6-2015 Progress Photos

**Snoqualmie Valley SD No. 410  
New Elementary #6**

**Pictures Taken: 5/6/ 2015 @ 9:30a.m.  
Progress Photographs**



Site View Northeast



Site View North



Site View Northwest



Site View Northwest 2



Site View Southwest



Site View Northeast



Site View Northeast 2



Site View Northeast 3



Truck Topsoil Loading



Truck Topsoil Loading 2



Truck Topsoil Loading 3



Multiple Truck Topsoil Haul Operation