

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: June 22<sup>nd</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **June 22nd Current Progress Status**

---

Week June 12<sup>th</sup> to June 22<sup>nd</sup>, as follows:

### **New:**

#### ***Phase 1 - Site Development Construction***

- Installation of the sanitary sewer manholes and associated piping has begun and continues.
- The previously stockpiled gravel required for achieving code required compaction in pre-existing soil voids and over optimum moisture areas required to maintain schedule has been placed.
- The sunny warm weather continues to allow acceleration of the on-site soil processing and hauling for balancing remaining soils by cutting the high spots and filling the low spots in order to establish complete site sub-grades and is now primarily concentrated in the playfield area.

#### ***Phase 2 - Building Construction***

- The Phase 2 Bid Opening was held June 18th, 2015 after having seven plan holders, and ultimately four bidders, with the lowest responsible bidder being recommended for approval at the June 25th, regularly scheduled board meeting.
- The Phase 2 Building Contractor will be engaged by contract in July 2015 and will coordinate their mobilization efforts with the de-mobilization efforts of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 in order for the Phase 1 contractor to successfully close out and for the Phase 2 contractor to successfully begin building construction in earnest.

### **Previous Relevant Status Items:**

- The re-locatable construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water continues along with other best management soil and moisture practices.
- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, and Rock/Gravel Haul-In Operations have all been completed.

### **Future Activities:**

- Utility connections to existing storm drains, and water systems.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.

### **Attachments:**

6-17-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -  
New Elementary #6**

**Pictures Taken: 6/17/2015 @ 9:50 a.m.  
Progress Photographs**



Sanitary Sewer & Drainage Structures



Sanitary Sewer Installation Has Begun



Setting A Base Structure



Setting A Base Structure 2



Laser Leveling To The Next Structure



Backfilling & Compaction Testing



One More Time For Good Measure



Compaction Achieved



Moving Soil Across The Pad To The Field



Farming & Drying The Field Soil



Raising The Field One Foot At A Time



Site View - S.W. Across The Building Pad