

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: June 5<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **June 5th Current Progress Status**

---

Week May 31<sup>st</sup> to June 5<sup>th</sup>, as follows:

### **New:**

#### ***Phase 1 - Site Development Construction***

- The on-site hauling process of balancing remaining soils by cutting eight feet or more and filling twelve feet or more in various locations in order to establish complete site sub-grades continues in between rain bursts that continue to negatively affect the moisture sensitive soils.

#### ***Phase 2 - Building Construction***

- The Phase 2 Pre-bid meeting was held May 28th with the bid opening scheduled for June 18th, 2015.
- It is currently planned for the Phase 2 Building Contractor to be engaged by contract in July 2015 and will coordinate their mobilization efforts with the de-mobilization efforts of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 in order for the Phase 1 contractor to successfully close out and for the Phase 2 contractor to successfully begin building construction in earnest.

### **Previous Relevant Status Items:**

- The re-locatable construction of temporary truck hauling roads and relocate-able sediment ponds for managing surface water continues along with other best management soil and moisture practices particularly as the site is relieved of the perched water previously stored over the years and as it is negatively impacted by periodic bursts of rain.
- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, and Off-Site Hauling Operations have all been completed.

### **Future Activities:**

- Utility connections to existing sanitary sewer, storm drains, and water systems.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.

### **Attachments:**

6-3-2015 Progress Photos

**Snoqualmie Valley SD No. 410 - Pictures Taken: 6/2 & 6/3/ 2015 @ 9:00 a.m.**  
**New Elementary #6** **Progress Photographs**



Wet Start/Should Be OK - 6/2/2015



Gravel Haul In/Soil Haul Out - 6/2/2015



Gravel Haul In/Soil Haul Out 2- 6/2/2015



Gravel Haul In/Soil Haul Out 3- 6/2/2015



Gravel Haul In/Soil Haul Out4- 6/2/2015



Rain/Not Going To Be OK - 6/2 & 6/3



Contained Surface Water - 6/2 & 6/3



Contained Surface Water 2- 6/2 & 6/3



Contained Surface Water 3- 6/2 & 6/3



Equipment Shut Down - 6/2



Site Left In Compacted State - 6/2 & 6/3



Site Closed For Soil Drying 6/2 & 6/3