

# SVSD 2015 Bond Program

## Timber Ridge Elementary Progress Status Report

---

Date: July 15<sup>th</sup>, 2016  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **July 15th Current Progress Status**

---

Week July 8<sup>th</sup> to July 15<sup>th</sup>, as follows:

### New:

#### *Phase 2 - Building Construction*

- **Asphalt paving of playground, emergency fire access, and main entry in process...**
  - Parking lots pending...
- **Furniture installed - distribution of Multi-Purpose Room furniture pending flooring...**
- **Building Systems Startup and Commissioning in process...**
- **Fencing, Roof Gutters, Downspouts, Landscaping installations continues...**
- **Sidewalk, Curbs, Gutters, Entry Plaza/Stairs, Main Vehicle/Pedestrian Entry construction continues...**
- **Covered Play construction continues...**
- **Northwest Gymnasium Wing: Wall cleats/Masonry, Capstone, Exterior Siding, Interior/Exterior Hollow Metal Window/Door Frames, Fire Sprinkler System, HVAC Equipment, Interior Painting, Ceilings, Casework, Restroom Tile, Carpeting, Wainscoting, Phone, Intercom, Clock, TV, CCTV, Data, Fire, and Building Automation Systems in process...**
  - Rubberized and Non-Slip Flooring pending...

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE temporary power, footing excavations, form work, under-slab power/data/plumbing infrastructure, spray on waterproof membrane, footing insulation, under-slab roll out sheet membrane, concrete building slab, ice & water shield roofing underlayment, spray on batt insulation, main PSE power, HVAC Mechanical Mezzanines, truss/sheathing roofing, exterior/interior air barrier installation/sealants, exterior flashing/weather wrap, **PSE Gas Meter**, and exterior metal windows complete-(storefront windows pending end of glazier strike)

**Future Activities: Exterior: Light poles/Lights-Flagpole-Site Furnishings-Bicycle Racks-Entry Control Gates-Playground Equipment-Signage**

**Interior: Gymnasium Wood Flooring, Basketball Equipment, Operable Walls, Food Service Equipment-Climbing Wall-Signage**

### Attachments:

7/13/2016 Progress Photos

**Snoqualmie Valley SD No. 410  
Timber Ridge Elementary**

**Pictures Taken: 7/13/2016 - 11:30 a.m.  
Progress Photographs**



Playground Ready For Asphalt



Entry Structure Package Arrival



Entry Plaza And Seating Wall At Grade



Entry Soffits Being Framed



Gym-Acoustical Ceiling-Ductwork-LED Lights



Gym & Multi-Purpose Trimming Out



Electrical Sub-Feed Power Distribution



HVAC Bumped - Pending Startup



Building Automation Coming Online



Classrooms Being Trimmed Out



Classroom Furniture Setup 1



Classroom Furniture Setup 2