

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: July 31st, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **July 31st Current Progress Status**

Week July 24th to July 31st, as follows:

New:

Phase 1 - Site Development Construction

- The on-site processing of the topsoil stockpile continues along with topsoil placement at the fields and various other site locations.

Phase 2 - Building Construction

- The Phase 2 Building Pre-Construction meeting was held 7/29/2015 with all permits finalized and the contractor preparing for coordinated mobilization with the de-mobilization of the Phase 1 Site Development Contractor for a smooth and seamless transition from Phase 1 to Phase 2 beginning 8/3/2015.

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grade, and Water Connection to City System have all been completed.

Future Activities:

- On Site Processing of Topsoil Stockpile.
- Final completion of the playfields.
- Phase 1 Site Development and Phase 2 Building Construction phasing transition.
- Phase 2 Building Contractor parking lot and building foundation installations.

Attachments:

7-29-2015 Progress Photos

**Snoqualmie Valley SD No. 410 -
New Elementary #6**

**Pictures Taken: 7/29/2015 @ 9:25 a.m.
Progress Photographs**



School Bus Entry



Making The Stockpile Smaller



Continuing To Move Soil To The Fields



Sorting The Rocks & Debris From Soil



Continuing To Relocate Soils



Everything At Once



Another Soil Load To The Field



Another Soil Delivery



Another Soil Lift Being Spread



Another Soil Lift Being Compacted



Soil Sorting Process Continues



...And Continues