

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: August 21<sup>st</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **August 21st Current Progress Status**

---

Week August 14<sup>th</sup> to August 21<sup>st</sup>, as follows:

### New:

#### ***Phase 1 - Site Development Construction***

- The on-site processing of the topsoil stockpile is complete.
- Topsoil placement at the fields and field areas are nearing completion.

#### ***Phase 2 - Building Construction***

- The Phase 2 Building Contractor mobilization continues accelerating with placement of crushed rock and asphalt treated base in the entry, parking lots and exit, topsoil placement and hydro-seeding of the slopes, and spreading of gravel/rock in all other building areas in order to construct the footings, foundations, stem walls, concrete slab, and all associated underground plumbing, mechanical, electrical, and data infrastructure.
- The site will begin to turn black (asphalt), green (various grasses), and gray (concrete) as these surfaces will protect the site from the negative weather conditions that are expected...

### Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, and Playgrounds Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, and on-site processing of topsoil, have all been completed.

### Future Activities:

- Final completion of the playfields.
- Parking lot asphalt treated base.
- Topsoil placement and hydro-seeding grass on all slopes.
- Installation of gravel and rock for building areas.
- Digging out the building footings.
- Forming the concrete footings, foundations, stem walls.
- Installing all associated plumbing, mechanical, electrical, data infrastructure and concrete slab.

### Attachments:

8-19-2015 Progress Photos

**Snoqualmie Valley SD No. 410  
New Elementary #6**

**Pictures Taken: 8/19/2015 @ 9:25 a.m.  
Progress Photographs**



Pad - Field Slope - Field Looking West



Pad - Looking North From Entry



Laser Set - Underground Electrical



Staking Out The Parking Lots For Rock



Underground Electrical At Bus Entry



More Underground Electrical



More Underground Electrical



Main Electrical Feed To The Building



Main Electrical Feed To The Building 2



Underground Electrical Branch Runs



Electrical To Future Parking Light Pole



Electrical & Final Topsoil Stockpile