

SVSD 2015 Bond Program

Timber Ridge Elementary Progress Status Report

Date: August 26th, 2016
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **August 26th Current Progress Status**

Week August 19th to August 26th, as follows:

New:

Phase 2 - Building Construction

- All Life/Safety Systems Complete and Signed Off by Authorities Having Jurisdiction...
- Building Envelope Testing Confirmed a lower .25 rating than the .40 rating required...
- Temporary Certificate of Occupancy for teacher room setup issued 8/22/2016 - Rooms ready...
- Kitchen Equipment installation nearing completion...
- Fencing, Roof Gutters, and Downspout installations nearing completion...
- Operable walls, Interior/Exterior Signage, Entry Control Gates, and Flagpole installations in process...
- Landscaping installations continue...

Previous Relevant Status Items:


- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, gravel access roads, slope protection, playfields, building layout batter boards, PSE temporary power, footing excavations, form work, under-slab power/data/plumbing infrastructure, spray on waterproof membrane, footing insulation, under-slab roll out sheet membrane, concrete building slab, ice & water shield roofing underlayment, spray on batt insulation, main PSE power, HVAC Mechanical Mezzanines, truss/sheathing roofing, exterior/interior air barrier installation/sealants, exterior flashing/weather wrap, PSE Gas Meter, exterior metal windows, masonry, capstone, acoustical wall panels, wainscoting, acoustical ceilings, ceiling grid, casework, restroom tile, exterior/interior hollow metal doors/frames, basketball equipment, gymnasium partition screen, fire sprinkler system, HVAC equipment, fire alarm, clock, data wiring, building automation systems, sidewalks, curb, gutters, entry/driveways/parking lots asphalt, paint striping, gymnasium floor, media center/library books, teacher boxes delivery, exterior lights/light poles, library books, **non-slip and rubberized flooring, carpet, entry walk-off carpet, gymnasium climbing wall, exterior climbing play structure, and covered play structure complete...**

Future Activities: Start of School 8/31/2016


Attachments:

8/24/2016 Progress Photos

**Snoqualmie Valley SD No. 410 Pictures Taken: 8/24/2016 - Various Times
 Timber Ridge Elementary Progress Photographs**



Setting Up For Building Envelope Test



Fans Setup North/ East Classroom Wing



Fans Setup In Main Entry And NW Wing



Fans Setup South/ East Classroom Wing



Diagnostics Confirmed Building Performance



Teacher Setups And Bathroom Signage




Multi-Purpose Signage



Stage Flooring/Floor Box Completion



"Walk-Off" Carpeting Installed At Entries



Upgraded Bathroom Partition Installations



Trees And Shrubs Awaiting Installation



Trees And Shrubs Installation In Process