

# SVSD 2015 Bond Program

## Elementary #6 Progress Status Report

---

Date: August 28<sup>th</sup>, 2015  
To: Ryan Stokes  
Copy: Carolyn Malcolm, Joel Aune  
From: Clint Marsh  
Subject: **August 28th Current Progress Status**

---

Week August 21<sup>st</sup> to August 28<sup>th</sup>, as follows:

### **New:**

#### ***Phase 1 - Site Development Construction***

- Topsoil placement for Phase 1 is nearing completion.

#### ***Phase 2 - Building Construction***

- Crushed rock and asphalt treated base in the entry, parking lots and exit is complete.
- Topsoil placement, hydro-seeding of the slopes, and spreading of gravel/rock in all other building areas in order to construct the footings, foundations, stem walls, concrete slab, and all associated underground plumbing, mechanical, electrical, and data infrastructure continues.
- The site has begun to turn black (asphalt), green (various grasses), and gray (concrete) as these surfaces will protect the site from the negative weather conditions that are expected...

### **Previous Relevant Status Items:**

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, and exit, have all been completed.

### **Future Activities:**

- Final completion of the playfields.
- Topsoil placement and hydro-seeding grass on all slopes.
- Installation of gravel and rock for building areas.
- Digging out the building footings.
- Forming the concrete footings, foundations, stem walls.
- Installing all associated plumbing, mechanical, electrical, data infrastructure and concrete slab.

### **Attachments:**

8-26-2015 Progress Photos

**Snoqualmie Valley SD No. 410  
New Elementary #6**

**Pictures Taken: 8/26/2015 @ 9:25 a.m.  
Progress Photographs**



Topsoil Pile Continues To Get Smaller



Field Continues To Get Larger



Underground Electric & Telecom Lines



Underground Electric & Telecom 2



Under Building Slab Plumbing



Crushed Rock Underlayment At Entry



Asphalt Treated Base At Entry



Asphalt Treated Base At Parking Lot



Compacting The Asphalt Treated Base



More ATB At Parking Lot



Crushed Rock & ATB At Bus Loop



Crushed Rock & ATB Complete