

SVSD 2015 Bond Program

Elementary #6 Progress Status Report

Date: September 18th, 2015
To: Ryan Stokes
Copy: Carolyn Malcolm, Joel Aune
From: Clint Marsh
Subject: **September 18th Current Progress Status**

Week September 11th to September 18th, as follows:

New:

Phase 1 - Site Development Construction

- Topsoil stockpile covered for the winter and the playfield is pending hydro-seeding/grass...

Phase 2 - Building Construction

- Classroom Wings - East, North, and South construction has begun:
 - Building footings dug.
 - Building footing concrete forms built.
 - Concrete footings have been poured.
- Batter boards continue to be installed for building footing layout.
- Topsoil placement, hydro-seeding of the slopes, and spreading of gravel/rock in all other building areas in order to construct the footings, foundations, stem walls, concrete slab, and all associated underground plumbing, mechanical, electrical, and data infrastructure continues.
- The site has begun to turn black (asphalt), green (various grasses), and gray (rock & concrete) as these surfaces will protect the site from the negative weather conditions that are expected...

Previous Relevant Status Items:

- Planning, Education Specifications, Design, Permitting, Tree Harvesting, Stump Grinding, Silt Fence Installation, Off-Site Hauling Operations, Rock/Gravel Haul-In Operations, Sanitary Sewer, Storm Drainage, Water System, On-Site Surface Water Sediment Pond, Building Slab, Parking Lots, Playgrounds, Slope Sub-Grades, Water Connection to City System, transition from the Phase 1 to Phase 2 contractor, on-site processing of topsoil, crushed rock sub-base and asphalted treated base in the entry, parking lots, exit, on-site gravel work access roads, slope protection, and playfields have all been completed.

Future Activities:

- Digging out the remaining building footings.
- Forming the concrete footings, foundations, stem walls, throughout.
- Pouring concrete into the building footing forms.
- Installing all associated plumbing, mechanical, electrical, data infrastructure.
- Installation of vapor/water barrier under slab sheet membrane and spray on stem wall membrane.
- Pouring of concrete slabs.

Attachments:

9-16-2015 Progress Photos

**Snoqualmie Valley SD No. 410
New Elementary #6**

**Pictures Taken: 9/16/2015 @ 9:25 a.m.
Progress Photographs**



More Underground Electrical/Data Runs



More Steel For The Building Footings



The First Building Footings Concrete



...and Down The Wing They Go...



Hand Finishing The Base Top Of Footing



Vibrating The Concrete For A Good Finish



...it Takes A Team To Finish On Time



...and The Classroom Wings Take Shape



More Erosion Control For Winter



...and More Erosion Control For Winter



...and The Topsoil Stockpile Too



...and The Field Is Ready For Grass...